

New Acute Hospital
For The
South West

ENNISKILLEN

Progress Update
No 8
For Works up to 31st August 2010
Provided By
Northern Ireland Health Group

Overview / Current Status



Photograph 1 – General Overview (Taken on 31st August 2010)



Photograph 2 – West Elevation Overview taken from West Meadow



Photograph 3 – East Elevation Overview



Photograph 4 – North Elevation Overview From Energy Centre



Photograph 5 – Roofing Works. Lining sheet nearing completion in several blocks



Photograph 6 – Plantroom – Block B1. Isolation works previous screed will be poured on the plantroom in Block B



Photograph 7 – KWA and South Car Park Overview



Photograph 8 – KWA from Plantroom ob Block B3



Photograph 9 – South Car Park – External Works Progressing on the gabion walls complete for that area



Photograph 10 – Windows & Curting Walling Installation nearing completion for Elevation 28 on Block H



Photograph 11 – Duda-Block J Elevation to Linear Garden



Photograph 12 – Into Some Rooms on Block H, commencement of hoist installation

Construction Milestones

| Construction Milestone | Detail | Target Date |
|------------------------|---|----------------|
| On Site Start-up | Site Setup; Management & Workers Amenities, Established Site Access Protocols, Piling & Ground Works | May 2009 |
| Mock Up Facility | Viewing of Prototypes of key areas of the new facilities including the single room and en-suite bathrooms | January 2009 |
| Topping Out | Building reach roof top level. Superstructure complete. | Quarter 3 2010 |
| Weather Tight | Building sealed from the elements; Windows, doors & roof. | Quarter 1 2011 |
| Internal Finishes | Viewing a section of the completed internal works. | Quarter 1 2011 |
| External Finishes | Landscaping, lighting, signage, way finding. | Quarter 1 2012 |
| Practical Completion | Construction Phase Complete, ready for Trust Commissioning. | Quarter 2 2012 |
| Opening | New Hospital opens its doors to patients. | Quarter 3 2012 |
| Official Opening | Official Opening Ceremony | Autumn 2012 |

Subcontractor Appointment

- The project continues to participate in and gain benefit from the supply chain model set up by SERP (Social Economic Regeneration Program). A very compliant and qualified local construction industry is prequalifying for involvement in the project.

Three Month Look Ahead (August-September-October)

- All structural concrete works will be complete.
- All roof plant rooms will be complete.
- All roof mounted mechanical plant will be positioned.
- Installation of lifts will have commenced.
- Construction of the Key Workers Accommodation will have the substructure complete and the superstructure commenced.
- The mains electricity supply will be connected to the main site substation.
- Tarmacing of roads will be 75% complete.
- The closing of dry wall partitions will commence.
- The construction of ceilings will commence.