

New Acute Hospital For The South West ENNISKILLEN



Progress Update
No 10
For Works up to 31st December 2010
Provided By
Northern Ireland Health Group

Overview / Current Status



Photograph 1 – Block H West Elevation Overview. Inclement weather conditions (November 2010)



Photograph 2 – Block F and D West Elevation Overview. Inclement weather conditions (November 2010)



Photograph 3 – Block B windows. Inclement weather conditions (November 2010)



Photograph 4 – Block E Façades works. Inclement weather conditions (November 2010)



Photograph 5 – Link Bridge 4. Inclement weather conditions (November 2010)



Photograph 6 – Plantrooms 4,5 and 6 Cladding. Inclement weather conditions (November 2010)



Photograph 7 – KWA Overview. Inclement weather conditions (November 2010)



Photograph 8 – Blocks A and B Lineal garden. Inclement weather conditions (November 2010)



Photograph 9 – Block C Slab level 1. Inclement weather conditions (November 2010)

Construction Milestones

Construction Milestone	Detail	Target Date
On Site Start-up	Site Setup; Management & Workers Amenities, Established Site Access Protocols, Piling & Ground Works	May 2009
Mock Up Facility	Viewing of Prototypes of key areas of the new facilities including the single room and en-suite bathrooms	January 2009
Topping Out	Building reach roof top level. Superstructure complete.	Quarter 3 2010
Weather Tight	Building sealed from the elements; Windows, doors & roof.	Quarter 1 2011
Internal Finishes	Viewing a section of the completed internal works.	Quarter 1 2011
External Finishes	Landscaping, lighting, signage, way finding.	Quarter 1 2012
Practical Completion	Construction Phase Complete, ready for Trust Commissioning.	Quarter 2 2012
Opening	New Hospital opens its doors to patients.	Quarter 3 2012
Official Opening	Official Opening Ceremony	Autumn 2012

Subcontractor Appointment

- The project continues to participate in and gain benefit from the supply chain model set up by SERP (Social Economic Regeneration Program). A very compliant and qualified local construction industry is prequalifying for involvement in the project.

Two Month Look Ahead (January - February)

- Roofing works will be complete.
- All windows will be glazed.
- All plant and equipment to the Energy Centre will be complete.
- Tarmac base course to all roads will be complete.
- Painting to the Ward Block will commence.
- Mains electrical power will be connected to all buildings.